

## Time based work plan and achievement

Up to December, 2016

Project Name : Padma Multipurpose Bridge Project.

Ministry/Division/Agency: Ministry of Road Transport and Bridges, Bridges  
Division, Bangladesh Bridge Authority

Sl No.	Work Description as per work plan (major work)	Work as per work plan		Total Achievement	
		start	end	(Status)	%
1.	Main Bridge Construction	November 2014	November 2018	Main Bridge's 37 nos. pile has been driven out up to bottom 70m and 12 nos. piles have been driven out up to 128m. 18,000m steel plate fabrication of Main Bridge's has been done (out of 30,000m). 1,25,000 Ton steel plate out of 1,29,000 Ton has already been in site for pile driving work. Super structure of 3D assembling work is ongoing in both China and Bangladesh. 04nos. Trusses (150m span) fabrication work is being continued at Mawa Construction Yard. Already 06 Nos. Test Pile of Main Bridge has been done out of 08 Nos. All work of Test Piling of Viaduct has been completed. The work of 150 m wide channel along alignment of Main Bridge is being continued. At Janjira site 34nos. of Board piling work of Viaduct has been done and transition pier's 2no. Bored pile with 3m dia has been done and another one is going on.	34%
2.	River Training Work (RTW)	November 2014	November 2018	Mobilization of equipment such as various sizes rock, stone chips, Sylhet sand, cement and other construction materials is going on. Casting of 33,00,000 Nos. concrete blocks out of 1,33,01,248 Nos. has been completed. Dumping of 11,00,000 nos. Geo-bags out of 2,12,75,000 Nos. has been completed. At Janjira side chainage 5+300m to chainage 7+000m of permanent dredging work is ongoing& at Mawa side 800kg Geo bag dumping	28.50%

				has been done over 1100m apron moreover filling is completed to the two voids around 700000m <sup>3</sup> created during in rainy season.	
3.	Construction Supervision Consultant-2 (CSC-2) for Main Bridge & River Training Works	November 2014	November 2019	Supervision of work is going on.	37%
4.	Janjira Approach Road Construction	October 2013	October 2016	Approach Road = 10.579 km. Work is ongoing. 05 nos. of Bridge, 08 nos. of Underpass and 20 nos. of culvert's construction work is ongoing.	85.80%
5.	Mawa Approach Road Construction	January 2014	July 2017	Work is substantially complete.	100%
6.	Service Area-2	January 2014	July 2017	Work is substantially complete.	100%
7.	Construction Supervision Consultant-1 (CSC-1) for Approach Roads & Service Area-2	October 2013	October 2018	Supervision of work is going on.	78%
8.	Land Acquisition	August 2006	June 2015	<p>a) <u>Munshigonj</u>: Proposed land =400.84 hectares; Acquisition land = 331.25 hectares; Possession taken by PMBP = 262.10 hectares.</p> <p>b) <u>Madaripur</u>: Proposed land = 1122.20 hectares; Acquisition land = 549.85 hectares; Possession taken by PMBP =549.76 hectares</p> <p>c) <u>Shariatpur</u>: Proposed land = 710.18 hectares; Acquisition land = 590.58 hectares; Possession taken by PMBP = 502.76 hectares</p> <p># Total proposed land for three districts =2233.22 hectares;  # Total acquisition land for three districts =1471.68 hectares;  # Total Possession of land taken by PMBP in 3 districts =1314.62 hectares.</p>	
9.	Resettlement activities(Compensation and plot handed over)	June 2009	June 2020	<p>a) Tk. 598.61 crore additional grants have been handed over to the PAP up to December/2016.</p> <p>b) 2050 Nos. plots have been handed over out of 2237 Nos. to the PAP which is recommended by the "Project Level Plot Allocation Committee" up to December/2016. Among them it has been handed over 593 Nos.</p>	

				Landless families without any cost. Moreover house development facility has been provided to the 72nos. effected people
10.	Environment Activities	June 2009	June 2020	<p>a) Tree plantation has been started from 2012 and 87,457 Nos. of tree plantation has been completed up to December/2016 in resettlement area, approach road and service area on both side of the river.</p> <p>b) Consulting firm Agriconsulting S.P.A &amp; SODEV Consult International Ltd. are continuing their work on for “Biodiversity Baseline Survey and Preparing Monitoring Plan, Identifying Location of the protected Sanctuary and Developing a Sanctuary Plan of PMBP”</p> <p>c) MoU has been signed with Zoological Department of Dhaka University to stablish a Museum in the project area. For this purpose, proposed signing of contract agreement has been completed. an 858nos. symptom has been collected and preserved .</p> <p>d) For “Consultancy Services for Preparing a Comprehensive Documentation of Padma Multipurpose Bridge Project,” negotiation has been signed between Impress telefilm and PMBP on 17/02/2016. “Commencement of service” has been provided to this institution for doing work. Work is ongoing.</p>
11.	Management Support Consultancy (MSC)	March 2016	December 2018	Work is ongoing.

❖ **Total progress of the project up to 39.00 %.**