

Revenue Budget
2nd Revised Procurement Plan (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority (Technical wing)	7105

NB: Marking as () means in the budget cost

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	12	11	13	14	15	16	17	18
WD01	Construction of RCC (rigid) Road Pavement from Round about to Weighscale of Both side and repair work for west service road from west stack yard to west round about of Bangabandhu Bridge of Bangabandhu Bridge (Refander)	m	2400 (250)	OTM (NCT)	BBA	BBA Own Fund	2500 (00)	Planned Dates		07 January 21	28 January 21	28 February 21	15 March 21	30 March 21	10 April 21	93 days	12 Month
								Planned Day			21	31	15	15	11	93 days	
WD02	Engaging O&M Operator for 5 years of Bangabandhu Bridge	year	5	OTM (ICT)	BBA	BBA Own Fund	19000.00 (00)	Planned Dates		19 November 20	25 January 21	30 Jun 21	30 July 21	15 Aug 21	30 Aug 21	294 days	60 month
								Planned Day			77	156	30	16	15	294 days	
WD03	Construction of Mosque at Bangabandhu Bridge	sft	11250	OTM (NCT)	BBA	BBA Own Fund	500 (00)	Planned Dates		01 Mach 21	01 April 21	05 July 21	25 July 21	30 July 21	31 July 21	120 days	24 months
								Planned Day			30	65	20	04	01	120 days	
WD04	Construction of Museum at Bangabandhu Bridge	Sft	11150	OTM (NCT)	BBA	BBA Own Fund	2600 (00)	Planned Dates		30 July 21	27 Aug 21	26 Oct 21	15 Nov 21	19 Nov 21	17 Dec 21	140 days	24 months
								Planned Day			28	60	20	04	28	140 days	

30/04/2021
মোঃ ওয়াশিম আলী
প্রকৌশলী (সিভিল) ডি.সি.
সেতু বিভাগ
সেতু মন্ত্রণালয়
ঢাকা-১২১১

30/04/22
Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)

30/04/20
কাজী মোহাম্মদ ফেরদাউস
প্রধান প্রকৌশলী
বাংলাদেশ সেতু কর্তৃপক্ষ
নির্বাহন ও সেতু মন্ত্রণালয়
ঢাকা-১২১২

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	12	11	13	14	15	16	17	18
WD 05	Cable laying work from East Generator to east toll plaza of Bangabandhu Bridge	M	600	OTM	BBA	BBA Own Fund	23.00 (00)	Planned Dates		10 March 21	25 March 21	26 April 21	18 May 21	31 May 21	15 April 21	97 days	6 months
								Planned Day			15	32	22	13	15	97 days	
WD06	Temporary Toll Lane at Bangabandhu Bridge (East)	LS	1	RFQ	BBA	BBA Own Fund	5.00	Planned Dates		25 April 21	29 April 21	29 April 21	09 May 21			14 Days	45 Days
								Planned Day			04	00	10				
WD07	South gryone protection	LS	1	DPM	BBA	BBA Own Fund	500			24 Feb 21	03 Mar 21	15 Mar 21	15 April 21	18 April 21	26 April 21	61 Days	6 months
											7	12	31	3	8	61 days	
WD08	Repair of Telecommunication Tower	No.	1	RFQ	BBA		5.00			26 April 21	06 May 21	06 May 21	19 May 21			23 Days	45 Days
											10	00	13			23 Days	
	Total value for Procurement						25,133										


(মোঃ ওয়াশিম আলী)
নির্বাহী প্রকৌশলী (নদীশাসন) চঃদাঃ
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন, বনানী, ঢাকা-১২১২


Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)


২৭/৫/২১
কাজী মোহাম্মদ ফেরদাউস
প্রধান প্রকৌশলী
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন, বনানী, ঢাকা-১২১২

Running Work

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	12	11	13	14	15	16	17	18
WD01	Engaging O&M Operator for 5 years of Bangabandhu Bridge	yr	5		BBA	BBA Own Fund	14250 (2650)	Planned Dates									Starting time June 2016, end time June 2021 60 Month
WD02	Road light Picnic sport				BBA	BBA Own Fund	(2)										If required
WD03	Rcc road Pavement at existing weigh scale				BBA	BBA Own Fund	240 (240)										Running work (January 2020- July 2020) 6 Month
WD 04	East resettlement road parallel to contract 7				BBA	BBA Own Fund	97 (100)										Running work (January 2020- July 2020) 6 Month
WD 05	Overlay at contract 7 road				BBA	BBA Own Fund	996 (900)										Running work (July 2020- July 2021) 12 Month
WD 06	South groyne protection at harbor end				BBA	BBA Own Fund	4272 (1900)										Running (September 2019-April 2021) 20 Month
WD07	Truck lane extention				BBA	BBA Own Fund	2650.42 (1329)										Running (December 2018-October 2020) 23 Month


 (মোঃ তফাজ্জল হোসেন)
 প্রধান প্রকৌশলী (কৌশল) চারী
 বাংলাদেশ সেতু কর্তৃপক্ষ
 নন ও সেতু মন্ত্রণালয়
 ঢাকা-১২১২


 Md. Tofazzel Hossain
 Superintending Engineer
 4th Bridge Authority (BBA)


 কাজী মোহাম্মদ ফেরদাউস
 প্রধান প্রকৌশলী
 বাংলাদেশ সেতু কর্তৃপক্ষ
 নন ও সেতু মন্ত্রণালয়
 ঢাকা-১২১২

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	12	11	13	14	15	16	17	18
WD08	Toll lane extention				BBA	BBA Own Fund	2650.42 (00)										Not required in this year
WD 09	Crack Repair inside box Bangabandhu				BBA	BBA Own Fund	10900 (135)										2015-2016, defect liability up to July 2021
WD 10	Bangabandhu and Muktizuddho corner			RFQ	BBA	BBA Own Fund	6.00 (6.00)										March 2020- April 2020 12 Months

(মোঃ ওয়াশিম আলী)
নির্বাহী প্রকৌশলী (নদীশালন) চালা:
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন, বনানী, ঢাকা-১২১২

Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)

কাজী মোহাম্মদ ফেরদাউস
প্রধান প্রকৌশলী
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন, বনানী, ঢাকা-১২১২

Revenue Budget
2nd Revised Procurement Plan (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority (Technical wing)	7105
NB: Marking as () means in the budget cost	

Package No.	Description of Procurement package as per DPP Goods	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Procurement Of Consumable Item and office stationary for Toll, weigh scale of Bangabandhu Bridge	LS	1	OTM (NCT)	BBA	BBA Own Fund	70.00 (60)	Planned Dates		17 August 20	02 September 20	08 October 20	03 November 20	05 November 20	12 November 20	60 day	12 month
								Planned Day			15	30	15	10	5	75 day	365 day
GD02	Procurement of Spare Parts for weigh scale and toll of Bangabandhu Bridge	LS	1	OTM (NCT)	BBA	BBA Own Fund	60.00 (50)	Planned Dates		30 June 21	21 July 21	20 Aug 21	30 Aug 21	05 Sept 21	03 Oct 21	94 day	12 month
								Planned Day			21	30	10	5	28	94 day	365 day
GD03	Procurement of Consumable item and office stationary item for stack yard	LS	1	RFQ (NCT)	BBA	BBA Own Fund	3.00 (3)	Planned Dates		11 January 21	17 January 21	17 January 21	24 January 21	27 January 21	08 February 21	28 days	7 month
								Planned Day			06	00	07	03	12	28 days	210 day

১০/০৬/২০
(মোঃ ওয়াশিম আলী)
বিশিষ্ট প্রকৌশলী (নকশাবন্দী) চঃলা:
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
১৯ ডবল, বনানী ঢাকা-১২১২

১০/০৬/২০
Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)

১০/০৬/২০
কাজী মোহাম্মদ ফেরদাউস
প্রধান প্রকৌশলী
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
১৯ ডবল, বনানী ঢাকা-১২১২


Package No.	Description of Procurement package as per DPP Goods	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 04	Procurement Of Reimbursable Item and office stationary for Toll, weigh scale of Bangabandhu Bridge	LS	1	OTM	BBA	BBA Own Fund	30	Planned Dates		17 August 20	07 September 20	08 October 20	28 October 20	04 November 20	12 November 20	87 day	12 month
								Planned Day			21	31	20	7	8		
GD 05	Supply of 11KV Vacuum Circuit Breaker for HT Panel at Padma Multipurpose Bridge Project, Service Area-3, Kutubpur, Shibchar, Madaripur.	No	1	OTM/Quotation (NCT)	BBA	BBA Own Fund	3.00	Planned Dates		06 September 20	14 September 20	14 September 20	20 September 20	23 September 20	23 September 20	17 Days	3 month
								Planned Day			7	1	6	3	0	17	
GD 06	Supply and installation of POS printer for Weigh scale at Bangabandhu bridge	LS	1	OTM/Quotation (NCT)	BBA	BBA Own Fund	3.00	Planned Dates		10 August 20	17 August 20	17 August 20	13 September 20	13 September 20	13 September 20	33 day	2 month
								Planned Day			7	0	26	0	0		60day
GD 07	Procurement of Toll operation software for Bangabandhu bridge	no	1	OTM (ICT)	BBA	BBA Own Fund	2500 (00)	Planned Dates	Next Financial Year								Not required this year
								Planned Day									
GD08	Purchase of Angular Blasted rock	Cum	2000	OTM (ICT)	BBA	BBA Own Fund	2500 (600)	Planned Dates		07 September 20	12 October 20	05 November 20	22 November 20	23 November 20	14 December 20	97 day	12 month
								Planned Day			35	24	17	1	20		
GD 09	Procurement of Load cell for weigh scale (cardinal/IRD/ATT)	LS	1	OTM/RFQ	BBA	BBA Own Fund	10 (3)	Planned Dates		17 September 20	24 September 20	24 September 20	20 October 20	22 October 20	22 October 20	35 day	3 month
								Planned Day			7	0	26	2	0		


১০/১১/২০
 মোঃ ওয়াশিম আলী
 নির্বাহী প্রকৌশলী (নির্মাণাধীন কাজ)
 বাংলাদেশ সেতু কর্তৃপক্ষ
 - পল্লিনাথ ও সেতু মহাসড়ক
 - কানাই ঢাকা-১২২১


১০/১১/২০
 Md. Tofazzel Hossain
 Superintending Engineer
 Bangladesh Bridge Authority (BBA)

১০/১১/২০
 কাজী মোহাম্মদ ফেরদাউস
 প্রধান প্রকৌশলী
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু পরিবহন ও সেতু মহাসড়ক
 - কানাই ঢাকা-১২২১

Package No.	Description of Procurement package as per DPP Goods	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 10	Supply Installation and Commissioning of Variable Message Service for the toll plaza of Bangabandhu bridge	LS	1	OTM/RFQ	BBA	BBA Own Fund	5 (5)	Planned Dates		15 January 21	25 January 21	30 January 21	10 February 21	12 February 21	15 February 21	30 day	3 month
								Planned Day			10	5	10	2	3		
GD 11	Procurement of Chair at Bangabandhu Bridge toll both	LS	1	RFQ	BBA	BBA Own Fund	1 (1)	Planned Dates		26 April 21	03 May 21	03 May 21	-	-	19 May 21	22 Days	
								Planned Day			07	00			16		
GD 12	Cable purchase	LS	1	RFQ	BBA	BBA Own Fund	3 (3)	Planned Dates		26 April 21	04 May 21	04 May 21	-	-	19 May 21	23 Days	
								Planned Day			08	00			15		
	Total value for Procurement						5188										


 ১/৬/২০
 (মোঃ তফাজ্জল হোসেন)
 নির্বাহী প্রকৌশলী (বনোপকরণ) চঃসঃ
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু পরিবহন ও সেতু মন্ত্রণালয়
 সেতু ভবন, বনানী, ঢাকা-১২১২


 ১/৬/২০
 Md. Tofazzel Hossain
 Superintending Engineer
 Bangladesh Bridge Authority (BBA)


 ১/৬/২০
 কাজী মোহাম্মদ ফেরদাউস
 প্রধান প্রকৌশলী
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু পরিবহন ও সেতু মন্ত্রণালয়
 সেতু ভবন, বনানী, ঢাকা-১২১২

Running

Package No.	Description of Procurement package as per DPP Goods	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Toll Operation (Consumable, exemption, consultancy, software rent etc)	LS	1		BBA	BBA Own Fund	(1760)										12 Months
GD03	Ac/street light	Set	1		BBA	BBA Own Fund	(36.5)										6 Months
GD 04	Motor vehicle CCCC		1		BBA	BBA Own Fund	(110)										60 Months
GD 05	Equipment/ Machinery CCCC and Metal detector	Set	1		BBA	BBA Own Fund	(264.4)										12 Months
GD06	Upgradation of Surveillance system and installation of PA system	Set	1		BBA	BBA Own Fund	219 (200)										15 Months
GD 07	BRTA database connection and Procurement	Set	1		BBA	BBA Own Fund	38 (00)										11 Months

Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)

কাজী মোহাম্মদ ফেরদাউস
প্রধান প্রকৌশলী
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন বনানী ঢাকা-১২১২

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise of EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR 04	Engaging Individual consultant for Museum and Mosque i) Str. Designer ii) Arch.	No	1	EOI	BBA	BBA Own Fund	23 (10)		-	21 January 21	04 February 21	22 February 21	09 March 21	09 March 21	31 March 21	13 April 21	80 days	4 month and 2 month
							478				12	18	15	00	22	13		
Total value for Procurement																		

Running

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise of EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR 01	Sismic consultancy . Buet	LS	1		BBA	BBA Own Fund	7 (10)											60 Months
SR02	Hydrology Morphology consultancy for Bangabandhu Bridge	Yr	5	OTM	BBA	BBA Own Fund	690 (120)											60 Months
SR03	Box repair, Deck repair of bangabandhu bridge				BBA	BBA Own Fund	(10)											60 Months
Sr 04	Sub soil investigation and preparation of Bid document for Betagi – Patuakhali bridge	Yr		DPM	BBA	BBA Own Fund	(223)											6 Months

(মোঃ ওয়াশিম আলী)
নির্বাহী প্রকৌশলী (বদীপাসন) চঃদাঃ
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন বনানী ঢাকা-১২১২

Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)

কাজী মোহাম্মদ ফেরদাউস
প্রধান প্রকৌশলী
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন, বনানী, ঢাকা-১২১২


2nd Revised Procurement Plan (2020-2021)


Ministry/ Division	Agency	Procuring Entity Name & Code
--------------------	--------	------------------------------


Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105

NB: Marking as () means in the budget cost

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise of EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR 01	Engaging individual consultant as i) Senior Design engineer ii) senior Procurement Specialist for BBA	No	LS	EOI	BBA	BBA Own Fund	175.00 (69)	Planned Dates	16 July 20	16 July 20	10 August 20	19 August 20	19 August 20	31 August 20	15 September 20	28 September 20	135 day	24 month
								Planned Days		20	25	30	15	10	15	10	135	
SR 02	Consultancy service for preparing of Land Acquisition Plan for Bridge on Kachua- Betagi- Patuakhali-Lohalia-kalaya road (Z8052) over Paira river.	No	I	DPM/SSS	BBA	BBA Own Fund	30.0 (22)	Planned Dates	-	-	-	-	06 October 20	20 October 20	08 November 20	24 November 20	45 days	3 month
								Planned Day	-	-	-	-	-	15	18	16	45	
SR 03	Consultancy service for Sub-soil Investigation and preparation of bid document for Bridge on Kachua- Betagi- Patuakhali-Lohalia-kalaya road (Z8052) over Paira river.	No	I	DPM/SSS	BBA	BBA Own Fund	250 (223)	Planned Dates					1 July 20	15 July 20	25 July 20	30 July 20	30	6 month
								Planned Day						15	10	5		


 (মোঃ তফাজ্জিম হোসাইন)
 নির্বাহী প্রকৌশলী (বনানীপাড়া) চনো:
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 সেতু ভবন বনানী ঢাকা-১২১২


 Md. Tofazzel Hossain
 Superintending Engineer
 Bangladesh Bridge Authority (BBA)


 ২৬/৫/২০
 কাজী মোহাম্মদ ফেরদাউস
 প্রধান প্রকৌশলী
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 সেতু ভবন বনানী ঢাকা-১২১২

Development Budget
2nd Revised Procurement Plan (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Technical Wing (Master plan)	

NB: Marking as () means in the budget cost

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise of EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR 01	Consulting service for Conducting Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur Road & Gazaria-Munshiganj Road and preparation of Master Plan for Bangladesh Bridge Authority	No	LS	EOI	BBA	BBA Own Fund	26000 (5000)	Planned Dates	06 December 19	22 March 20	13 August 20	24 November 20	15 January 21	28 February 21	15 April 21	20 May 21	379 day	24 month
								Planned day		92	120	60	20	06	46	35	379 day	
SR 02	Transition Advisor for Meghna Bridge	No	1	DPM	BBA	BBA Own Fund	2200 (500.00)	Planned Dates		28 January 21	2 March 21	8 March 21	15 March 21	15 March 21	04 April 21	27 May 21	119 days	12 months
								Planned day			35	6	6	0	19	53		
SR 03	Marichkhali -Methamayne elevated expressway	No	1	DPM/EOI	BBA	BBA Own Fund	1500 (500)	Planned Dates		02 Dec 20	21 Dec 20	21 Dec 20	27 Dec 20	27 Dec 20	30 Dec 20	5 Jan 21	34 day	1 month
								Planned day			19	00	06	00	03	06		
	Total value for Procurement						29700											

(মোঃ ওয়াশিম আলী)
নির্বাহী প্রকৌশলী (কৌশল) ও.স.স.
বাংলাদেশ সেতু কর্তৃপক্ষ

Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)

কাজী মোহাম্মদ ফেরদাউস
প্রধান প্রকৌশলী
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
ঢাকা-১২১১

Annual Procurement Plan for FY (2020-2021)

Ministry/ Division

Agency


Procuring Entity Name & Code


Project/ Program Name & Code


Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Administration Wing	


Admin. Wing

Package No.	Description of procurement package goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for process	Not Used in goods	Invite Advertise/ Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	Stationary, Electric & Electronic, and Consumable goods during the financial year 2020-2021	enclosed	As per list	RFQ/ OTM	Executive Director	BBA	15.00	-	-	03 Sep 2020	23 Sep 2020	06 Oct 2020 147	11 Oct 2020	-	-	-	12 Months
2.	Furniture		As per list	RFQ/ OTM	Executive Director	BBA	15.00	-	-	25 June 2020	28 June 2020	28 June 2020	07 July 2020	-	-	-	12 Months
3.	Liveries		As per list	RFQ	Executive Director	BBA	5.00	-	-	06 Aug 2020	16 Aug 2020	16 Aug 2020	19 Aug 2020	-	-	-	12 Months
4.	Books & Stationary		As per list	RFQ	Executive Director	BBA	1.00	-	-	-	-	-	-	-	-	-	12 Months
Total							36.00										


 10.06.2021
 মোঃ মাসুদ রানা
 স্টোর অফিসার
 বাংলাদেশ সেতু কর্তৃপক্ষ


 20/06/2021
 নাখির আহমেদ
 মহাকাশী পরিচালক (প্রশাসন)
 বাংলাদেশ সেতু কর্তৃপক্ষ
 ১৬ক পরিবহন ও সেতু মহাপ্রকল্প
 সেতু ভবন, বনানী, ঢাকা।


 20/06/21
 শরীফ মোহাম্মদ রেজাউল করিম
 উপপরিচালক (প্রশাসন)


 20/06/2021
 মোঃ মনিরুল আলম
 অতিরিক্ত পরিচালক (প্রশাসন)


Annual Procurement Plan for FY (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code


Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Administration Wing	

Admin. Wing

Package No.	Description of procurement package goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for process	Not Used in goods	Invite Advertise/ Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	Transport Fuel (Octane/Diesel/CNG & Lubricants)	As per requirement	As per requirement	Direct purchase	As per authority delegated	BBA	80.00	July 2020 to June 2021									12 Months
2.	Maintenance & Repair of vehicle	As per requirement	As per requirement	DM/RFQ/L TM	As per authority delegated	BBA	35.00	July 2020 to June 2021									12 Months
Total							115.00										



শিমুল অধিকারী
উপ-সহকারী প্রকৌশলী (অটোমোবাইল)
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়



Revised Annual Procurement Plan (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertis e Tender	Tender opening	Tender Evaluati on	Approval to Award	Notific ation of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Nil	Nil	Nil	Nil	N/A	N/A	Nil	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Total value of GOODS Procurement							Nil										

Golam Sakib Khan.
13-06-2021

Signature
১৩-৬-২০
আব্দুল মান্নান আরা
উপপরিচালক (এসইট)
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু অধিদপ্তর
সেতু ভবন, বনানী, ঢাকা-১২১২

Revised Annual Procurement Plan (2020-2021)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise/ Prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Nil	Nil	Nil	Nil	N/A	N/A	Nil	Nil	N/A	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	Total value of WORKS Procurement						Nil										

Golam Sakib Khan
13-06-2021

Handwritten signature
20-6-21
আব্দুল মান্নান আরা
উপপরিচালক (এক্সট্রা)
গোলাপদেহা সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
সেতু ভবন, বনানী, ঢাকা-১২১২


Annual Procurement Plan (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Administration Wing	

ICT Cell

Package No.	Description of procurement package works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source Of Funds	Estd. Cos in Lac Tk.	Time Code for process	Not Used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing Of Contract	Total time to Contract Signing	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	Computer/Hardware Purchase	20	As per list	OTM /RFQ	BBA	GOB	36	-	-	April/21	May21	May/21	May/21	June/21	June/21	4 Months	4 Months
3.	BRTA database API integration	1	As per list	OTM	BBA	GOB	40	-	-	Contract Signing is done. Work is going on.							
4.	Hardware Maintenance	-	As per Requirement	-	BBA	GOB	5	-	-	-	-	-	-	-	-	-	12 Months
Total =							81										


 15/06/21
 (জি. এম. রাশিকুল ইসলাম রাশিক)
 সহকারী প্রোগ্রামার

Annual Procurement Plan (2020-2021)

Ministry/ Division


Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Finance and Accounts Wing	

Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Invitation	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal Opening & Evaluation	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD 01	Appointment of Income Tax Advisor for Nov-2020 - Nov-2022	No	1	DPM	Executive Director	BBA Own Fund	2.50	Planned Dates	Dec/2020	-	-	-	Jan/2021	Mar/2021	Mar/2021	04 month	
								Planned Days									02 years
SD 02	Appointment of Private C.A. firm for Auditing BBA accounts for 2019-20 financial year.	No	2	DPM	Executive Director	BBA Own Fund	3.00	Planned Dates	July/2020	-	-	-	Aug/2020	Sep/2020	Sep/2020	03 month	
								Planned Days									03 month
SD 03	Appointment of C.A. Firm for Auditing Contributory Provident Fund of BBA	No	1	EOI	Executive Director	BBA Own Fund	9.20	Planned Dates	Jan/2020	24/09/2020	22/10/2020	Nov/2020	Dec/2020	Dec/2020	Jan/2021	13 month	
								Planned Days									04 month
SD 04	Appointment of Private C.A. firm for Auditing BBA accounts for 2020-21 to 2024-25 financial year.	No	2	EOI	Executive Director	BBA Own Fund	15.00	Planned Dates	Jan /2021	June /2021	July/2021	August/2021	August /2021	Sept/2021	Oct/2021	10 month	
								Planned Days									05 years


 ২০/০৬/২০২৩
 মোঃ মোশাররফ হোসেন
 সহকারী পরিচালক (হিসাব)
 বাংলাদেশ সেতু কর্তৃপক্ষ
 নজরুল করিম, বনানী, ঢাকা।

Annual Procurement Plan (2020-2021)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Administration Wing (Building)	

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PSN	Operation & Maintenance (O&M) of Setu Bhaban (05 Years)	-	LS	OTM	BBA	GOB/BBA Own Fund	147.00	Planned Dates									
								Planned Days									
DPM	Operation & Maintenance (O&M) of Lift in Setu Bhaban (03 Years)	-	LS	OTM	BBA	GOB/BBA Own Fund	12.22	Planned Dates									
								Planned Days									
PG03	Operation & Maintenance (O&M) of Fire Fighting System at Setu Bhaban (05 Years)	-	LS	OTM	BBA	GOB/BBA Own Fund	0.00	Planned Dates									
								Planned Days									
PG02	Supply of Chemical for Water Treatment of Central Air Condition System.	-	LS	OTM	BBA	GOB/BBA Own Fund	8.85	Planned Dates									
								Planned									
PW03	Ground Floor to 5 TH Floor Tiles and Interior Work	-	LS	OTM	BBA	GOB/BBA Own Fund	0.00	Planned Date		March 2021	March 2021	July 2021	July 2021	July 2021	July 2021	120 Days	04 Months
								Planned Date									

Handwritten signature
13/06/21

Handwritten signature
20.06.2021
Executive Engineer (Building)
Bangladesh Bridge Authority
Bridges Division
Ministry of Road Transport & Bridges