

Annual Procurement Plan (2020-2021)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD01	Office Maintenance Work	-	LS	OTM	MoRTB	GoB	20.00	Planned Dates									
								Planned Days									
								Actual Dates		10 Aug. 20	15 Sep. 20	30 Sep. 20	11 Oct. 20	18 Oct. 20	29 Oct. 20	81 days	03 months
WD02	Vehicle Maintenance	-	LS	RFQ	Project Director	GoB	65.00	Planned Dates									
								Planned Days									
								Actual Dates	Work done within July 2020 to May 2021								
WD03	Computer & Office equipments Repair	-	LS	RFQ	Project Director	GoB	5.00	Planned Dates									
								Planned Days									
								Actual Dates	Work done within July 2020 to May 2021								
WD04	Office Equipments	-	LS	RFQ	Project Director	GoB	30.00	Planned Dates									
								Planned Days									
								Actual Dates	Work done within July 2020 to May 2021								
WD05	Furniture	-	LS	RFQ	Project Director	GoB	20.00	Planned Dates									
								Planned Days									
								Actual Dates	Work done within July 2020 to May 2021								

an

Annual Procurement Plan (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Pakage No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Supply of accessories (for Computer, Laptop, Printer & Photocopier)	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	10.00	Planned Dates								
								Planned Days								
								Actual Dates		15 Oct. 2020	15 Oct. 2020	20 Oct. 2020	20 Oct. 2020	20 Oct. 2020		11 months
GD2	Purchase of Office stationary	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	20.00	Planned Dates								
								Planned Days								
								Actual Dates		Work done within July 2020 to May 2021					11 months	

am

Annual Procurement Plan (2020-2021)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD01	Training programme for affected peoples at Resettlement sites of PMBP (BRTC & Dept. of Youth & Sports)	Man month (mm)		DPM/Single Source	MoRTB	GoB	1705.26	Planned Dates									90 Days	08 Month
								Planned Days										
								Actual Dates						15 Nov. 2020	08 Mar. 2021			
SD02	Electricity Bill and Others of Resettlement Areas of PMBP	LS		OTM/ RFQ/ Direct Purchase	Project Director	GoB	120.00	Planned Dates										11 Month
								Planned Days										
								Actual Dates	Work done within July 2020 to May 2021									
SD03	Construction Supervision Consultancy Services for Main Bridge and RTW (CSC-2) Newly	LS		DPM/Single Source (Continuation of Services)	CCGP	GoB	34801.00	Planned Dates										
								Planned Days										
								Actual Dates		24 Mar. 2020	17 May 2020	31 May 2020	09 June 2020	23 July 2020	26 Aug 2020	17 Sep.2020		

For
Signature
09/05/2021


(Md. Shafiqul Islam)
Project Director
Padma Multipurpose Bridge Project, BBA
M/O Road Transport and Bridges
Setu Bhaban, Banani, Dhaka.


Annual Procurement Plan (2020-2021) (Revised)


Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Multi Lane Road Tunnel under the river Karnaphuli	5015

Package No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
S1	Documentations of KTP	LS	01	OTM	PD	GoB	31.76		15 Oct, 2019	1 Dec, 2019	31 Aug, 2020	15 Sept, 2020	30 Sept, 2020	08 Oct, 2020	12.0 Months	31 Dec, 2023
GD1	Office Stationary & Vehicle Repair	LS		RFQ/Direct Purchase	PD	GoB	8.0	Planned Dates	July, 20 to June, 21							
GD2	Furniture purchase	LS		RFQ/Direct Purchase	PD	GoB	1.11	Planned Dates	July, 20 to June, 21							
GD3	Procurement of Desktop computer with printer, Laptop & Office Equipment	LS		RFQ/Direct Purchase	PD	GoB	1.5	Planned Dates	July, 20 to June, 21							
GD4	10-15 Minutes Audio-Visual Documentary on BSMRT on the Occasion of " মুজিব বর্ষ ".	Nos	01	RFQ	PD	GoB	3.82	Planned Date	03 March 2021	14 March, 2021	14 March, 2021	01 April, 2021	01 April, 2021	01 April, 2021	2.0 month	
GD5																
Total							46.19									


09/06/2020
মোঃ নজরুল ইসলাম
সহকারী প্রকৌশলী
মাস্ট্রি লেইন কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়.


09/06/2020
(মোঃ আব্দুর রহমান তরফদার)
উপ-পরিচালক (প্রশাসন)
কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়.


09.06.20
মোঃ হারুনুর রশীদ চৌধুরী
প্রকল্প পরিচালক
কর্ণফুলী টানেল নির্মাণ প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

Revised Annual Procurement Plan (2020-2021)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD1	Appointment of NGO for implementation of RAP of DEE Project	mm	1128	OTM	CCGP	GoB	160.00 (999.00)	Planned Dates								17/11/14		17/11/23	
SD2	Consultancy service of Safety Audit and Management Support for DEE Project	mm	569	OTM	CCGP	GoB	360.00 (4600.00)	Planned Dates								24/04/16		20/04/23	
SD3	Consultancy Services-Independent Engineer	mm	400	OTM	CCGP	GoB	610.00 (3530)	Planned Dates								30/12/19		30/12/22	
SD4	Consultancy Service for Design & Supervision of Construction of Building and relevant facilities in RS area	mm	918	OTM	CCGP	GoB	300.00 (1200)	Planned Dates								22/11/15		22/03/22	
SD5	Individual Consultant for RS Specialist, LA Specialist, Environment Specialist	mm	180	OTM	Bridges Division	GoB	80.55 (415.00)	Planned Dates								25/11/15		30/12/21	
Total							1,510.55												

2/8/20
09/07/2020

(এ এইচ এম শাখাওয়াত আকতার)
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সেক্টর কর্তৃপক্ষ, ঢাকা।

Revised Annual Procurement Plan (2020-2021)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Supply of office furniture	LS	LS	OTM/ RFQ	Project Director	GoB	0.20	Planned Dates	01/11/20	09/11/20	16/11/20	18/11/20	20/11/20	23/11/20	23/11/20	30/11/20
								Planned Days		8	7	2	2	3	22	30
GD2	Supply of Desktop Computer, Printer, Photocopier etc.,	No.	LS	OTM/ RFQ	Project Director	GoB	3.50	Planned Dates	01/11/20	09/11/20	16/11/20	18/11/20	20/11/20	23/11/20	23/11/20	30/11/20
								Planned Days		8	7	2	2	3	22	30
GD3	Purchase of Office stationary	LS	LS	OTM/ RFQ	Project Director	GoB	4.20	Planned Dates	01/11/20	09/11/20	16/11/20	18/11/20	20/11/20	23/11/20	23/11/20	30/11/20
								Planned Days		8	7	2	2	3	22	30
GD4	Supply of Office equipment	No.	LS	OTM/ RFQ	Project Director	GoB	0.10	Planned Dates	01/11/20	09/11/20	16/11/20	18/11/20	20/11/20	23/11/20	23/11/20	30/11/20
								Planned Days		8	7	2	2	3	22	30
Total							8.00									

(Signature)
09/07/2021

(এ এইচ এম শাখাওয়াত আকতার)
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সের্বিকর্পস, ঢাকা।

Revised Annual Procurement Plan (2020-2021)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise pre-qualification (if applicable)	Tender opening	Invite/ Advertise Tender	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	*1Construction of CRP (Mosques, Madrasha, school etc.)	No.	5	DPM	Bridge Division BBA/ PD	GoB	470.00 (3,800.00)	Planned Dates							30/10/19		30/12/22
								Planned Days								24 m	
WD2	Building Construction in RS area with ancillary works	No.	3	OTM	CCGP	GoB	125,00.00 (79,000.00)	Planned Dates							25/02/18		30/06/22
								Planned Days								39 m	
Total							12,970.00										

Note

* Cost estimation for utility relocation and building demolition is done by the Bangladesh Army through respective agencies.

*1 Procurement by the Mosque committee.

*2 Following IPFF guideline, additional top up to be paid by BBA through INGO.

B. S. M.
০৭/০৭/২০২০

(এ এইচ এম শাখাওয়াত আকতার)
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সেক্টর কর্তৃপক্ষ, ঢাকা।

Annual Procurement Plan (2020-2021) (Revised)

Ministry/ Division:		Ministry of Road Transport & Bridges/Bridges Division														
Agency:		Bangladesh Bridge Authority														
Procuring Entity Name & Code:		Bangladesh Bridge Authority										7105				
Project/ Program Name & Code:		Dhaka-Ashuliya Elevated Expressway Construction Project										224113800				
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
	WORKS															
1	2	3	4	5	6	7	8	9	10	11	13	14	15	16	17	18
	Computer, Accessories & Office equipment															
GD1	Desktop Computer with printer-4 Nos Laptop-2 Nos	No	6	RFQ	PD	GOB	5	Planned Dates	26-Feb-2021	5-Mar-2021	12-Mar-2021	19-Mar-2021	22-Mar-2021	29-Mar-2021	29-Mar-2021	1-Apr-2021
								Planned Days		7	7	7	3	7	31 Days	3 Days
GD2	Fax Machine-1 Nos Projector-1 No Refrigerator-1 Nos Telephone/Intercom Set -10 Nos Calculator-10 Nos	No	23	RFQ	PD	GOB	3.75	Planned Dates	5-Mar-2021	12-Mar-2021	19-Mar-2021	26-Mar-2021	29-Mar-2021	5-Apr-2021	5-Apr-2021	4-Apr-2021
								Planned Days		7	7	7	3	7	31 Days	3 Days
GD3	Furniture-1	LS	LS	RFQ	PD	GOB	5.00	Planned Dates	25-Feb-2021	4-Mar-2021	11-Mar-2021	18-Mar-2021	21-Mar-2021	28-Mar-2021	28-Mar-2021	31-Mar-2021
								Planned Days		7	7	7	3	7	31 Days	3 Days
GD4	Furniture-2	LS	LS	RFQ	PD	GOB	5.00	Planned Dates	10-Apr-2021	17-Apr-2021	24-Apr-2021	1-May-2021	4-May-2021	11-May-2021	11-May-2021	14-May-2021
								Planned Days		7	7	7	3	7	31 Days	3 Days
GD5	Software	No	1	RFQ	PD	GOB	4.00	Planned Dates	15-May-2021	22-May-2021	29-May-2021	5-Jun-2021	8-Jun-2021	15-Jun-2021	18-Jun-2021	21-Jun-2021
								Planned Days		7	7	7	3	7	31 Days	3 Days
	Services															
SD1	NGO services for External Monitoring of Implementation of Resettlement action Plan	Month	6	QCBS/DP	PD	GoB	200.00		Jan-21	Feb-21	Mar-21	Apr-21	Apr-21	May-21	120	4 Months
Total =							222.75									

[Signature]
08/06/21

[Signature]
Shawkat Ahmed Mozumder
ID No. 602169
Executive Engineer
Construction of Dhaka-Ashulia
Elevated Expressway Project
Setu Bhaban, Banani, Dhaka

[Signature]
8/6/21
এস এম লাবলুর রহমান
উপ প্রকল্প পরিচালক (অর্থ ও প্রশাসন)

[Signature]
5/6/2022

Annual Procurement Plan (2020-2021) 2nd Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge of at 17th km Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road(Z8052) (At Pairakunju Ferryghat) over Paira River.	

Budget: Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 01	Procurement of Desktop Computer with printer, Laptop & office equipment	LS	1	RFQ	PD	GOB	5	Planned Dates		25 April 2021	02 Mar 2021	02 Mar 2020	04 Mar 2021	04 Mar 2021	04 Mar 2021	1.5 month	3 Month
								Planned Days			5	10	15	5	10		
GD 02	Procurement of Desktop Computer with printer, Ac, fridge, & office equipment	LS	1	OTM	PD	GOB	20	Planned Dates		06 Jun, 2021	22 Jun, 2021	25 Jul, 2021	30 Jul 2021	5, Aug 2021	15, Aug 2021	30 Day	1.5 Month
								Planned Days			10	-	5	1	14		
GD 03	Procurement of office stationary	LS	1	RFQ	PD	GOB	3	Planned Dates		23, May, 2021	01 Jun,, 2021	01 Jun, 2021	05 Jun 2021	06, Jun, 2021	08, Jun 2021	15 Day	0.5 Month
								Planned Days			7		5	1	2		
GD 04	Procurement of Cookeries Items	LS	1	RFQ	PD	GOB	3	Planned Dates		6, Jun 2021	13 Jun, 2021	14 Jun 2021	14 Jun 2021	14 Jun 2021	21 Jun 2021	16 Day	0.5 Month
								Planned Days			7		2		7		
GD 05	Procurement of Accounting Software	LS	1	RFQ	PD	GOB	5	Planned Dates		18 Apr, 2021	24 Apr 2021	24 Apr 2021	31 Apr 2021	01 May 2021	08 May 2021	20 Day	1.5 Month
								Planned Days			7		5	1	7		

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 06	Procurement of Office furniture For Site office	LS	1	RFQ	PD	GOB	5	Planned Dates		20 April 2021	27 April 2021	27 April 2021	04 May 2021	09 May 2021	16 May 2021	26 Day	2 months
								Planned Days			7		7	5	7		
GD 07	Procurement of Office furniture For Rest House	LS	1	RFQ	PD	GOB	5	Planned Dates		15 May 2021	21 May 2021	22 May 2021	28 May 2021	03 June 2021	10 June 2021	27 Day	2 Month
								Planned Days			7	1	7	5	7		
Total value of GOODS Procurement							46.00										

Annual Procurement Plan (2020-2021) 2nd Revised

Budget: Development

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge of at 17th km Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise/Pr equel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WD01	Construction of 1690 meter long Bridge on Kachua-Betagi-Patuakhali-Lohalia road at Pyrakunja-Mirzaganj ferryghat over the river Paira including Approach Road, Bank Protection and related works.	LS	1.00	OTM	CCGP	GOB	100000.00	Planned Dates	21 June. 2020	3 Nov, 2020	15 July 2021	31 Oct, 2021	15 Dec, 2021	31 Dec 2021	31 Jan 2022	20 Month	48 month	
								Planned Days		135	252	105	45	15	30			
	Total value of WORKS Procurement						100000.00											

Annual Procurement Plan (2020-2021) 2nd Revised

Budget: Development

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge of at 17th km Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Package No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD01	Consultancy Services for Construction Supervision of of Bridge on Kachua-Betagi-Patuakhali-Lohalia road at Pyrakunja-Mirzaganj ferryghat over the river Paira	Month	48.0	EOI/RFP (QCBS)	BBA	GOB	4000.00	Planned Dates	07 May, 2020	14 Dec 2020	28 Jan, 2021	28 Mar, 2021	22 April 2021	07 May 2021	22 May, 2021	31 May 2021	12 Month	48 month
								Planned Days		187	45	60	30	15	15	9		
SD02	Consultancy Services Environment Impact Study (EIA & RAP)	Month	4.00	EOI/RFP (QCBS)	BBA	GOB	30.00	Planned Dates	21 Jan, 2021	06 Feb, 2021	06 March, 2021	21 March, 2021	06 April, 2021	16 April, 2021	01 May, 2021	06 May, 2021	105 Day	6 month
								Planned Days		15	30	15	15	10	15	5		
SD03	Outsourcing of Project Personnel for the PMU	No	21	RFQ	PD	GOB	10.00	Planned Dates	22 Nov, 2020	24 Nov, 2020	29 Nov 2020	29 Nov 2020	31 Nov 2020	5 Dec 2020	7 Dec 2020	15 Dec 2020	24 Day	6 month
								Planned Days		2	5		2	6	2	7		

Package No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
SD 04	Outsourcing of Project Personal (Driver, MLSS, Computer Operator, Security Guard) For the PMU	No	6	RFQ	PD	GOB	10	Planned Dates	20 Apr 2021	22 Apr 2021	29 May 2021	29 Apr 2021	29 Apr 2021	30 May 2021	04 Jun 2021	15 Jun 2021	22 Day	4 Month
								Planned Days		2	7				3	10		
SD 05	Outsourcing of Project Personal (Driver, MLSS, Computer Operator, Security Guard) For the PMU	No	6	OTM	PD	GOB	10	Planned Dates	19 May 2021	30 May 2021	24 June 2021	24 June 2021	01 July 2021	03 July 2021	15 July 2021	25 July 2021	47 Day	49 Month
								Planned Days		11	6		6	2	12	10		
Total value of SERVICES Procurement							4060.00											

Annual Procurement Plan (2020-2021)

Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Widening of Road and Construction of Elevated Road from Panchabati-Mukterpur Bridge Project.	

Package No.	Description of Procurement package GOODS/Services/Works	Unit	Qty	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 2.1	Purchase of computer, printer, Calculator	No	06	RFQ	Project Director	GOB	3.25	Planned Dates		15 May 21	24 May 21	24 May 21	25 May 21	27 May 21	15 June 21	30 days	15 days
								Planned Days		10	01	01	01	02	15	30 days	
	Services																
SD1	Review Design and Construction Supervision Consultancy (CSC) Service	Month	42	QCBS	BBA	GOB	2500.00	Planned Dates		26 Jan 21	10 March 21	30 Dec 21	15 Jan 22	30 Jan 22	10 Feb 22	380 days	42 Months
								Planned Days		44	01	295	30	20	10	380 days	
SD2	Selection of Consultant (Firm/NGO) for Implementation of Resettlement Action Plan (RAP)	Month	36	QCBS	BBA	GOB	440.00	Planned Dates		14 Jan 21	10 Feb 21	30 Oct 21	30 Nov 21	20 Dec 21	30 Dec 21	350 days	36 Months
								Planned Days		28	01	260	30	20	10	350 days	
SD3	Recruitment of outsourcing man- power	No	05	RFQ	Project Director	GOB	9.70	Planned Dates		11 Feb 21	14 Feb 21	14 Feb 21	14 Feb 21	15 Feb 21	15 Feb 21	05 days	07 Months
								Planned Days		03	01	01	01	01	01	05 days	
	Works																
WD1	Recruitment of Contractor for Widening of road and construction of elevated road from Panchabati-Mukterpur bridge project	Month	36	OTM	BBA	GOB	135000.00	Planned Dates		08 March 21	30 Jun 21	30 Dec 21	30 Jan 22	10 Feb 22	15 Feb 22	344 days	36 Months
								Planned Days		53	01	150	10	10	10	344 days	
						Total=	137952.95										

