

Annual Procurement Plan (2022-2023)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
WD01	Vehicle Maintenance	-	LS	RFQ	Project Director	GoB	45.00	Planned Dates												
								Planned Days	Work done within July 2022 to May 2023											11 months
								Actual Dates												
WD02	Computer & Office equipments Repair	-	LS	RFQ	Project Director	GoB	0.06	Planned Dates												
								Planned Days	Work done within July 2022 to May 2023											11 months
								Actual Dates												
WD03	Furniture	-	LS	RFQ	Project Director	GoB	5.00	Planned Dates												
								Planned Days	Work done within July 2022 to May 2023											11 months
								Actual Dates												

am

Annual Procurement Plan (2022-2023)

Ministry/ Division
 Agency
 Procuring Entity Name & Code
 Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completio of contrac
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD01	Supply of accessories (for Computer, Laptop, Printer & Photocopier)	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	5.00	Planned Dates								
								Planned Days		August `22	August `22	Sept. `22	Sept. `22	Oct. 22	90 Days	3 months
								Actual Dates								

am

Annual Procurement Plan (2022-2023)

Ministry/ Division


Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD01	Computer Software Service	LS		RFQ/Direct Purchase	Project Director	GoB	10.00	Planned Dates									120 Days	6 Months
								Planned Days										
								Actual Dates		14/12/2022	22/12/22	22/12/22		28/12/22	03/01/23			
SD02	Audit Firm	LS		RFQ/Direct Purchase	Project Director	GoB	5.00	Planned Dates									60days	6 Months
								Planned Days										
								Actual Dates		06/10/22	12/10/22	12/10/22		11/12/22	11/12/22			


 (Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 M/O Road Transport and Bridges
 Setu Bhaban, Banani, Dhaka.

Revised- Annual Procurement Plan (2022-2023)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Multi Lane Road Tunnel under the river Karnaphuli	5015

Pakage No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Vehicle Repair & Stationary purchase	LS		RFQ/Direct Purchase	PD	GoB	8.70	Planned Date	July, 2022 to June, 2023							
GD2	Furniture Purchase & Office Building Repair	LS		RFQ/Direct Purchase	PD	GoB	0.00	Planned Dates	July, 2022 to June, 2023							
GD3	Procurement of Desktop Computer, Laptop, Printer & Office Equipment	LS		RFQ/Direct Purchase	PD	GoB	0.00	Planned Dates	July, 2022 to June, 2023							
Total							8.70									

Mashur
28/05/23
মোঃ মঈনুল বাশার
সহকারী প্রকৌশলী
মাল্টি লেইন কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Islam
28/05/23
মোঃ নজরুল ইসলাম
এস্সি কিউটিভ ইঞ্জিনিয়ার (৩ঃ লাঃ)
মাল্টি লেইন কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়

28/05/23
মোঃ আব্দুল রহমান ভরফদার
উপ-প্রকল্প পরিচালক (প্রশাসন (জঃ))
কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়

28/05/23
মোঃ হাবিবুর রশীদ চৌধুরী
প্রকল্প পরিচালক
কর্ণফুলী টানেল নির্মাণ প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

Revised Annual Procurement Plan (2022-2023)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD1	Appointment of NGO for implementation of RAP of DEE Project	mm	1400	OTM	CCGP	GoB	120.00 (1635)	Planned Dates								17/11/14		30/06/24	
SD2	Consultancy service of Safety Audit and Management Support for DEE Project	mm	750	OTM	CCGP	GoB	830.00 (5060.77)	Planned Dates								24/04/16		30/06/23	
SD3	Consultancy Services-Independent Engineer	mm	600	OTM	CCGP	GoB	1,000.00 (5717.92)	Planned Dates								1/12/19		30/06/23	
SD4	Consultancy Service for Design & Supervision of Construction of Building in RS area	mm	1090	OTM	CCGP	GoB	130.00 (1591)	Planned Dates								22/11/15		30/06/23	
SD5	Individual Consultant for RS Specialist, LA Specialist, Environment Specialist	mm	192	OTM	Bridges Division	GoB	80.00 (696.74)	Planned Dates								25/11/15		30/06/23	
SD6	Preparing a Comprehensive Audio-Visual Documentation on "Construction of Dhaka Elevated Expressway (DEE) PPP Project	mm	192	OTM	Bridges Division	GoB	18.67 (500)	Planned Dates	17/07/22	15/08/22	01/08/22	01/09/22	21/09/22	28/09/22	15/10/22	25/10/22		30/11/25	
SD7	Architectural Acclimatization of the piers on the Hatirjheel area with landscaping and environmental beatification for sonargaon interchange alignment of Dhaka Elevated Expressway PPP Project	mm	192	DPM	Bridges Division	GoB	61.68	Planned Dates								25/08/22		07/09/24	
Total							2,240.35												

[Handwritten Signature]

Revised Annual Procurement Plan (2022-2023)

Ministry/ Division

Ministry of Road Transport & Bridges /Bridges Division

Agency

Bangladesh Bridge Authority

Procuring Entity Name & Code

Bangladesh Bridge Authority

131018200

Project/Programme Name & Code

Support to Dhaka Elevated Expressway PPP Project

224104600

Package No.	Description of Procurement package as per DPP WORKS	Unit	Qty.	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise pre qualification (if applicable)	Tender opening	Invite/ Advertise Tender	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	*1Construction of CRP (Mosques, Madrasha, school etc.,)	No.	10	DPM	Bridge Division BBA/ PD	GoB	750.00 (3,800.00)	Planned Dates							30/10/19		30/12/23
								Planned Days									
WD2	*Relocation of Utility and building demolition (WASA/DESCO/DES A/PDB// BTCL/ TITAS GAS) etc.,	LS.		DPM	Bridge Division	GoB	2,500.00 (42,868.00)										30/12/23
WD3	Building Construction in RS area with ancillary works	No.	3	OTM	CCGP	GoB	9,320.00 (79,000.00)	Planned Dates							25/02/18		30/06/23
								Planned Days								52 m	
WD4	Design , supply, installation, testing and commissioning of LPG storage tank for resettlement village	LS		OTM	Bridge Division/PD	GoB	444.00				24/3/22	30/06/22	15/07/22	24/07/22	15/08/22		15/02/23
WD5	*2Additional Compensation to the Affected Person	LS.		DPM	Bridge Division	GoB	2,500.00 (61,106.36)										30/12/23
Total							15,514.00										

Note

*Cost estimation for utility relocation and building demolition is done by the Bangladesh Army through respective agencies.

*1Procurement by the Mosque committee.

*2Following IPFF guideline, additional top up to be paid by BBA through INGO.

(Signature)

(এ এইচ এম শাখাওয়ার্ড আকতার)
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা

Revised Annual Procurement Plan (2022-2023)

Ministry/ Division

Ministry of Road Transport & Bridges /Bridges Division

Agency

Bangladesh Bridge Authority

Procuring Entity Name & Code

Bangladesh Bridge Authority

131018200

Project/ Programme Name & Code

Support to Dhaka Elevated Expressway PPP Project

224104600

Package No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
GDI	Purchase of Office stationary	LS	LS	OTM/ RFQ	Project Director	GoB	3.5	Planned Dates	01/11/22	09/11/22	16/11/22	18/11/22	20/11/22	23/11/22	23/11/22	30/11/22	
								Planned Days		8	7	2	2	3	22	30	
Total							3.5										

2/5/22

(এ এইচ এম শাখাওয়াত আকতার)
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা

Revised Annual Procurement Plan (2022-2023)

Ministry/ Division:		Ministry of Road Transport & Bridges/Bridges Division																
Agency:		Bangladesh Bridge Authority																
Procuring Entity Name & Code:		Bangladesh Bridge Authority										7105						
Project/ Program Name & Code:		Dhaka-Ashulia Elevated Expressway Construction Project										224113800						
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract		
	WORKS																1	2
Computer, Accessories & Office equipment																		
GD1	Desktop Computer with UPS 1 nos, SSD 1 nos, 3 User Antivirus & HD Webcam	No	No	RFQ	PD	GOB	1.15	Planned Dates	12/Sep/2022	19/Sep/2022	19/Sep/2022	19/Sep/2022	19/Sep/2022	19/Sep/2022	19/Sep/2022	19/Sep/2022		
								Planned Days		7	0	0	0	0	0	7 Days	0 Days	
GD2	Procurement of Furniture for DAEEP	No	2	RFQ	PD	GOB	1.00	Planned Dates	25/Apr/2023	11/May/2023	11/May/2023	11/May/2023	14/May/2023	14/May/2023	14/May/2023	14/May/2023		
								Planned Days		16	0	0	3	0	19 Days	0 Days		
GD3	Stationary	LS	LS	RFQ	PD	GOB	2.06	Planned Dates	11/Jan/2023	18/Jan/2023	18/Jan/2023	18/Jan/2023	18/Jan/2023	18/Jan/2023	1/Feb/2022	1/Feb/2022		
								Planned Days		7	0	0	0	13	20 Days	0 Days		
Services																		
SD1	Survey work and preparation of pentagraph, GIS, LA Map for 3rd phase land acquisition (0-24 km)	LS	LS	RFQ	PD	GOB	9.01	Planned Dates	20/Nov/2022	27/Nov/2022	27/Nov/2022	29/Nov/2022	29/Nov/2022	29/Nov/2022	29/Nov/2022	29/Nov/2022		
								Planned Days		7	0	2	0	0	9 Days	0 Days		
SD2	Motor vehicle	LS	LS	RFQ	PD	GOB	0.80	Planned Dates	21/Nov/2022	27/Nov/2022	27/Nov/2022	27/Nov/2022	27/Nov/2022	30/Nov/2022	30/Nov/2022	29/Nov/2022		
								Planned Days		6	0	0	0	3	9 Days	0 Days		
SD3	Non-Consulting Services for Recquestment of Out Sourcing Man-Power for DAEEP	1	1	OTM	PD	GOB	175.92	Planned Dates	1/Feb/2023	23/Feb/2023	30/Mar/2023	6/Apr/2023	10/Apr/2023	30/Apr/2023	30/Apr/2023	30/Apr/2023		
								Planned Days		22	35	7	4	20	88 Days	30 Month		
Total =							189.95											

Revised Annual Procurement Plan (2022-2023)

Ministry/ Division		Ministry of Road Transport & Bridges/Bridges Division											Budget:	Development			
Agency		Bangladesh Bridge Authority															
Procuring Entity Name & Code		Project Director															
Project/ Program Name & Code		Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project Under Bangladesh Bridge Authority.															
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 2.3	Procurement of Laptop & Accessories	Nos	3	RFQ	PD	GoB Fund	4.96	Planned Dates		May-23	Jun-23	Jun-23	Jun-23	Jun-23	Jun-23	Jun-23	1 Months
								Planned Days		30 Days							
GD 3.2	Procurement of office Furniture	LS	-	RFQ	PD	GoB Fund	4.36	Planned Dates		2-Oct-22	4-Oct-22	4-Oct-22	10-Oct-22	10-Oct-22	10-Oct-22	10-Oct-22	0.5 Month
								Planned Days			3	0	7	0	0	10 Days	
GD 4.3	Procurement of office Stationery	LS	-	RFQ	PD	GoB Fund	2.00	Planned Dates		19-Oct-22	24-Oct-22	25-Oct-22	30-Oct-22	30-Oct-22	30-Oct-22	30-Oct-22	0.5 Month
								Planned Days			6	2	6	0	0	14 Days	
WD 5.0	Procurement of Video Documentation	LS	-	RFQ	PD	GoB Fund	1.50	Planned Dates		May-23	Jun-23	Jun-23	Jun-23	Jun-23	Jun-23	Jun-23	1 Months
								Planned Days		30 Days							
GD 5.1	Procurement of office equipment (AC)	Nos	5	RFQ	PD	GoB Fund	4.58	Planned Dates		1-Nov-22	9-Nov-22	13-Nov-22	13-Nov-22	13-Nov-22	13-Nov-22	13-Nov-22	0.5 Month
								Planned Days			9	5	0	0	0	14 Days	
GD 5.2	Procurement of office equipment (Crockery)	LS	-	RFQ	PD	GoB Fund	1.50	Planned Dates		May-23	Jun-23	Jun-23	Jun-23	Jun-23	Jun-23	Jun-23	1 Months
								Planned Days		30 Days							
Total value of Procurement=							18.90										

[Signature]
07/06/2023

[Signature]
07/06/2023

Revise Annual Procurement Plan (2022-2023)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge of at 17th km Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Budget: Development

Pack. No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	12	13	14	16	17	18	
SD01	Engagement of Panel of Expert (PoE)	Month	L/S	DPM	BBA	GoB	60.00	Planned Dates	01 July 2022	25 Sep 2022	17 Nov 2022	25 Nov 2022	20 Dec 2022	01 Jan 2023	141 Days	49 Month
								Planned Days	-	55	51	9	26	-		
Total value of SERVICES Procurement							60.00									





Revised Annual Procurement Plan (2022-2023)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	
Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur road & Gazaria-Munshiganj road and preparation of Master Plan for Bangladesh Bridge Authority.	

Budget: Development

Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD 01	Procurement of office Stationary Items for BBA Master Plan Project.	LS	1	RFQ	PD	BBA Own Fund	2.38 (2.38)	Planned Dates		07 December 2022	12 December 2022	12 December 2022	12 December 2022	10 January 2023	10 January 2023	34 Day	3 Month	
								Planned Days			5	0	0	29	0			
	Total value of GOODS Procurement							2.38 (2.38)										

Annual Procurement Plan (Revised 2022-2023)

Ministry/ Division
Agency
Procuring Entity Name
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	
Human Resource Development and Capacity Building Project	

Human Resource Development and Capacity Building Project.

Package No.	Description of procurement package goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for process	Not Used in goods	Invite Advertise/ Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	Office Stationary		As per list	RFQ/ DPM	Project Director	BBA	5.00	-	-	-	-	-	-	-	-	-	12 Months
2.	Computer, Laptop & Machineries		As per list	RFQ/ DPM	Project Director	BBA	0.00	-	-	-	-	-	-	-	-	-	12 Months
3.	Local Training		51 batches	RFQ/ DPM	Project Director	BBA	50.5										12 Months
4.	Foreign Training		01 batch	RFQ/ DPM	Project Director	BBA	30.5										12 Months
5.	Seminar/ Workshop		10 batches	RFQ/ DPM	Project Director	BBA	9.0										12 Months
6.	Others		Lump sum	RFQ/ DPM	Project Director	BBA	0.50	-	-	-	-	-	-	-	-	-	12 Months
Total							95.50										

Sabbir
 22/07/2023
 সাব্বির আহমেদ
 প্রকল্প সমন্বয়ক
 মানব সম্পদ উন্নয়ন ও সক্ষমতা বৃদ্ধি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু ভবন, বনানী, ঢাকা-১২১২।

Annual Procurement Plan (Revised 2022-2023)

Ministry/ Division
Agency
Procuring Entity Name
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	
Human Resource Development and Capacity Building Project	

Human Resource Development and Capacity Building Project.

Package No.	Description of procurement package goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for process	Not Used in goods	Invite Advertise/ Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	Office Stationary		As per list	RFQ/ DPM	Project Director	BBA	5.00	-	-	-	-	-	-	-	-	-	12 Months
2.	Computer, Laptop & Machineries		As per list	RFQ/ DPM	Project Director	BBA	0.00	-	-	-	-	-	-	-	-	-	12 Months
3.	Local Training		51 batches	RFQ/ DPM	Project Director	BBA	50.5										12 Months
4.	Foreign Training		01 batch	RFQ/ DPM	Project Director	BBA	30.5										12 Months
5.	Seminar/ Workshop		10 batches	RFQ/ DPM	Project Director	BBA	9.0										12 Months
6.	Others		Lump sum	RFQ/ DPM	Project Director	BBA	0.50	-	-	-	-	-	-	-	-	-	12 Months
Total							95.50										

Sabbir
 ২২/০৭/২০২৩
 সাব্বির আহমেদ
 প্রকল্প সমন্বয়ক
 মানব সম্পদ উন্নয়ন ও সক্ষমতা বৃদ্ধি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু ভবন, বনানী, ঢাকা-১২১২।